

Grantee: Utah

Grant: B-11-DN-49-0001

January 1, 2016 thru March 31, 2016 Performance

Grant Number: B-11-DN-49-0001	Obligation Date:	Award Date:
Grantee Name: Utah	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$5,000,000.00	Grant Status: Active	QPR Contact: Susan Kolthoff
LOCCS Authorized Amount: \$5,000,000.00	Estimated PI/RL Funds: \$395,351.00	
Total Budget: \$5,395,351.00		

Disasters:

Declaration Number

NSP

Narratives

Summary of Distribution and Uses of NSP Funds:

The distribution of NSP funds will be in the targeted Salt Lake County. The funds will be used to develop rental housing for LMMI beneficiaries.

How Fund Use Addresses Market Conditions:

The State of Utah first determined that Salt Lake County was the county with the greatest need of stabilization. From there all of the areas in the county were reviewed to determine the best use of the funds. The project will demolish blighted structures and replace them with low to moderate housing. The location will provide residents with access to public transit, affordable housing, employment and nearby services. A tiered approach is not being utilized to determine the distribution of funding. The State of Utah is the only entity in Utah receiving an NSP allocation.

Ensuring Continued Affordability:

Will be maintained for the NSP 3 funded projects in accordance with HOME regulation at 24 CFR Part 92.254.(a)(5) which states, "to ensure affordability, the participating jurisdiction must impose either resale or recapture requirements, at its option." Participating Jurisdiction (PJ's) must choose one option or the other for each unit assisted. Accordingly, DHCD has chosen the recapture option based upon HUD HOMEfire Vol.5, November, 2003 which states. The recapture option for HOME - assisted homebuyer units is described at 24 CFR 92.254 (a)(5)(ii). Under the recapture option, the PJ recovers all or a portion of the HOME assistance to the homebuyers, if the housing does not continue to be the principal residence of the qualified low-income family that purchased the unit for the duration of the period of affordability.

Definition of Blighted Structure:

The area delineated by the recipient meets a definition of a slum, blighted, deteriorated or deteriorating area under State or local laws. Utah Code Annotated 1953, 17B-4-604, states that areas selected must be characterized by buildings or structures considered unsafe or unfit to occupy, or are conducive to ill health, transmission of disease, infant mortality, juvenile delinquency and crime because of any three or more of the following factors, which the applicant must demonstrate to be the case:

- a) defective character of physical construction;
- b) high density of population and overcrowding;
- c) inadequate ventilation, light, or spacing between buildings;
- d) mixed character and shifting of uses, resulting in obsolescence, deterioration, or dilapidation;
- e) economic deterioration or continued disuse;
- f) lots of irregular shape or inadequate size for proper usefulness and development, or laying out of lots in disregard of the contours and other physical characteristics of the ground and surrounding conditions;
- g) inadequate sanitation or public facilities which may include streets, open spaces, and utilities;
- h) areas that are subject to being submerged by water; and existence of any hazardous or solid waste, defined as any substance defined, regulated, or listed as a hazardous substance, hazardous material, hazardous waste, toxic waste, pollutant, contaminant, or toxic substance, or identified as hazardous to human health or the environment under state or federal law or regulation.



Definition of Affordable Rents:

Will follow the HOME rental rate guidelines found in 24 CFR 92.252 as adopted by NSP.

Housing Rehabilitation/New Construction Standards:

The Division of Housing and Community Development will inspect all NSP3 funded projects and assess the adherence to rehabilitation standards using the same schedule and checklists as the HOME-funded programs. The HOME final rule (92.251(a)(1)) requires that every unit being rehabilitated with HOME funds meet one of the following rehabilitation standards: local housing code; or the articles on property or sanitary standards in one of three model codes (Uniform Building Code (ICBO), the National Building Code (BOCA), or the Council of American Building Officials (CABO) one or two family coded; or the Minimum Property Standards (MPS) in 24 CFR 200.925 or 200.926. All gut rehabilitation or new construction of residential buildings up to three stories will be designed to meet the standard for Energy Star Qualified New Homes.

Vicinity Hiring:

The developer that is used will certify and report on Section 3 hiring and to the maximum extent feasible will provide for the hiring of employees that reside in the vicinity of the project or attempt to contract with small businesses that are owned and operated by persons residing in the vicinity of the project.

Procedures for Preferences for Affordable Rental Dev.:

After a thorough review of the NSP3 requirements, needs analysis and the amount of rental housing for affordable housing available in the target area, a preference for affordable rental housing was determined to be the best use of the NSP3 funds for Utah.

Grantee Contact Information:

Keith Heaton
Kheaton@utah.gov
801-468-0133
1385 S State Street, Fourth Floor, Salt Lake City, UT 84115

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$10,149,049.00
Total Budget	\$4,982.00	\$5,197,459.00
Total Obligated	\$4,982.00	\$5,197,459.00
Total Funds Drawdown	\$4,982.00	\$5,197,459.00
Program Funds Drawdown	\$0.00	\$5,000,000.00
Program Income Drawdown	\$4,982.00	\$197,459.00
Program Income Received	\$395,450.00	\$587,928.00
Total Funds Expended	\$0.00	\$5,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$51,133,610.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$51,133,610.00
Limit on Public Services	\$750,000.00	\$0.00
Limit on Admin/Planning	\$500,000.00	\$48,499.00
Limit on Admin	\$0.00	\$48,499.00
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00
Progress towards LH25 Requirement	\$1,348,837.75	\$1,250,000.00



Overall Progress Narrative:

NSP 3 - UCAH - there were not properties bought or sold during this period so there was no program income to report.

NSP3 - Redevelopment - we continue to work with the RDA to find a new developer for the State Street project. A decision should be made soon.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
NSP 3-UCAH, NSP 3 - UCAH	\$0.00	\$648,960.00	\$451,501.00
UT-NSP3 - 1, Redevelopment	\$0.00	\$4,500,000.00	\$4,500,000.00
UT-NSP3 - 3, State Administration	\$0.00	\$48,499.00	\$48,499.00



Activities

Project # / NSP 3-UCAH / NSP 3 - UCAH

Grantee Activity Number: NSP 3 - UCAH
Activity Title: NSP 3 - UCAH

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 NSP 3-UCAH

Project Title:
 NSP 3 - UCAH

Projected Start Date:
 06/01/2014

Projected End Date:
 08/23/2014

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 Utah Center for Affordable Housing2

Program Income Account:
 PI - UCAH

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$648,960.00
Total Budget	\$4,982.00	\$648,960.00
Total Obligated	\$4,982.00	\$648,960.00
Total Funds Drawdown	\$4,982.00	\$648,960.00
Program Funds Drawdown	\$0.00	\$451,501.00
Program Income Drawdown	\$4,982.00	\$197,459.00
Program Income Received	\$395,450.00	\$587,928.00
Total Funds Expended	\$0.00	\$451,501.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchased properties at the required discount by UCAH on behalf of non-profit agencies. The agencies will rehab the properties and re-sell them to qualified homebuyers.

Location Description:

Properties for acquisition will be in Salt Lake, Weber and Utah counties. Target maps are attached.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/2
# of Singlefamily Units	0	4/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/3	4/4	25.00
# Owner Households	0	0	0	1/1	0/1	2/2	50.00
# Renter Households	0	0	0	0/0	0/2	2/2	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	